










ID	Task Name	Duration	Start	Finish	Predecessor	Timeline																																																																																																																																																																																																																																		
						May 14	May 15	May 16	May 17	May 18	May 19	May 20	May 21	May 22	May 23	May 24	May 25	May 26	May 27	May 28	May 29	May 30	May 31	Jun 1	Jun 2	Jun 3	Jun 4	Jun 5	Jun 6	Jun 7	Jun 8	Jun 9	Jun 10	Jun 11	Jun 12	Jun 13	Jun 14	Jun 15	Jun 16	Jun 17	Jun 18	Jun 19	Jun 20	Jun 21	Jun 22	Jun 23	Jun 24	Jun 25	Jun 26	Jun 27	Jun 28	Jun 29	Jun 30	Jul 1	Jul 2	Jul 3	Jul 4	Jul 5	Jul 6	Jul 7	Jul 8	Jul 9	Jul 10	Jul 11	Jul 12	Jul 13	Jul 14	Jul 15	Jul 16	Jul 17	Jul 18	Jul 19	Jul 20	Jul 21	Jul 22	Jul 23	Jul 24	Jul 25	Jul 26	Jul 27	Jul 28	Jul 29	Jul 30	Jul 31	Aug 1	Aug 2	Aug 3	Aug 4	Aug 5	Aug 6	Aug 7	Aug 8	Aug 9	Aug 10	Aug 11	Aug 12	Aug 13	Aug 14	Aug 15	Aug 16	Aug 17	Aug 18	Aug 19	Aug 20	Aug 21	Aug 22	Aug 23	Aug 24	Aug 25	Aug 26	Aug 27	Aug 28	Aug 29	Aug 30	Aug 31	Sep 1	Sep 2	Sep 3	Sep 4	Sep 5	Sep 6	Sep 7	Sep 8	Sep 9	Sep 10	Sep 11	Sep 12	Sep 13	Sep 14	Sep 15	Sep 16	Sep 17	Sep 18	Sep 19	Sep 20	Sep 21	Sep 22	Sep 23	Sep 24	Sep 25	Sep 26	Sep 27	Sep 28	Sep 29	Sep 30	Sep 31	Oct 1	Oct 2	Oct 3	Oct 4	Oct 5	Oct 6	Oct 7	Oct 8	Oct 9	Oct 10	Oct 11	Oct 12	Oct 13	Oct 14	Oct 15	Oct 16	Oct 17	Oct 18	Oct 19	Oct 20	Oct 21	Oct 22	Oct 23	Oct 24	Oct 25	Oct 26	Oct 27	Oct 28	Oct 29	Oct 30	Oct 31	Nov 1	Nov 2	Nov 3	Nov 4	Nov 5	Nov 6	Nov 7	Nov 8	Nov 9	Nov 10	Nov 11	Nov 12	Nov 13	Nov 14	Nov 15	Nov 16	Nov 17	Nov 18	Nov 19	Nov 20	Nov 21	Nov 22	Nov 23	Nov 24	Nov 25	Nov 26	Nov 27	Nov 28	Nov 29	Nov 30	Dec 1	Dec 2	Dec 3	Dec 4	Dec 5	Dec 6	Dec 7	Dec 8	Dec 9	Dec 10	Dec 11	Dec 12	Dec 13	Dec 14	Dec 15	Dec 16	Dec 17	Dec 18	Dec 19	Dec 20	Dec 21	Dec 22	Dec 23	Dec 24	Dec 25
1	General	227 days	Wed 5/17/23	Fri 12/29/23		[Summary bar]																																																																																																																																																																																																																																		
2	Process Tank Submittal and Shop Drawings	23 days	Wed 5/17/23	Fri 6/16/23		[Task bar]																																																																																																																																																																																																																																		
3	Review/Approve Tank Submittals	10 days	Mon 6/19/23	Fri 6/30/23	2	[Task bar]																																																																																																																																																																																																																																		
4	Process House Drawings and Additional Submittals	24 days	Mon 7/3/23	Fri 8/4/23	3	[Task bar]																																																																																																																																																																																																																																		
5	Review/Approve Tank Shop Drawings	10 days	Mon 8/7/23	Fri 8/18/23	4	[Task bar]																																																																																																																																																																																																																																		
6	Tank & Dome Fabrication after Approval	178 days	Wed 7/5/23	Fri 12/29/23	3	[Task bar]																																																																																																																																																																																																																																		
7	Site Construction	244 days	Mon 8/28/23	Fri 8/2/24		[Summary bar]																																																																																																																																																																																																																																		
8	Prep Site Fence, Erosion Control, Temp Driveway, ect	30 days	Mon 8/28/23	Fri 10/6/23		[Task bar]																																																																																																																																																																																																																																		
9	Install Piping	10 days	Mon 10/9/23	Fri 10/20/23	8	[Task bar]																																																																																																																																																																																																																																		
10	Prep for Ringwall	5 days	Mon 10/23/23	Fri 10/27/23	9	[Task bar]																																																																																																																																																																																																																																		
11	Backfill After Ringwall is Placed	5 days	Mon 11/6/23	Fri 11/10/23	15	[Task bar]																																																																																																																																																																																																																																		
12	Backfill after Floor is Placed	15 days	Mon 5/6/24	Fri 5/24/24	16	[Task bar]																																																																																																																																																																																																																																		
13	Site Restoration	10 days	Mon 7/22/24	Fri 8/2/24	19	[Task bar]																																																																																																																																																																																																																																		
14	Foundation (Form Work, Rebar and Concrete)	134 days	Mon 10/30/23	Fri 5/3/24		[Summary bar]																																																																																																																																																																																																																																		
15	Ringwall	5 days	Mon 10/30/23	Fri 11/3/23	10	[Task bar]																																																																																																																																																																																																																																		
16	Floor and Starter Ring	15 days	Mon 4/15/24	Fri 5/3/24		[Task bar]																																																																																																																																																																																																																																		
17	Tank Construction	169 days	Tue 1/2/24	Fri 8/23/24		[Summary bar]																																																																																																																																																																																																																																		
18	Tank and Dome Delivery	3 days	Tue 1/2/24	Thu 1/4/24	6	[Task bar]																																																																																																																																																																																																																																		
19	Build Tank	40 days	Mon 5/27/24	Fri 7/19/24	12	[Task bar]																																																																																																																																																																																																																																		
20	Sealant Cure-Temp Dependent (14 Days @50 degrees F)	14 days	Sat 7/20/24	Fri 8/2/24	19	[Task bar]																																																																																																																																																																																																																																		
21	Tank Fill	7 days	Sat 8/3/24	Fri 8/9/24	20	[Task bar]																																																																																																																																																																																																																																		
22	Hydrostatic & Bacteria Testing & Return	10 days	Mon 8/12/24	Fri 8/23/24	21	[Task bar]																																																																																																																																																																																																																																		







ID	Task Name	Duration	Start	Finish	September 2023							October 2023							November 2023							December 2023						
					Sep 3	Sep 10	Sep 17	Sep 24	Oct 1	Oct 8	Oct 15	Oct 22	Oct 29	Nov 5	Nov 12	Nov 19	Nov 26	Dec 3	Dec 10	Dec 17												
1	General	227 days	Wed 5/17/23	Fri 12/29/23																												
2	Process Tank Submittal and Shop Drawings	23 days	Wed 5/17/23	Fri 6/16/23																												
3	Review/Approve Tank Submittals	10 days	Mon 6/19/23	Fri 6/30/23																												
4	Process House Drawings and Additional Submittals	24 days	Mon 7/3/23	Fri 8/4/23																												
5	Review/Approve Tank Shop Drawings	10 days	Mon 8/7/23	Fri 8/18/23																												
6	Tank & Dome Fabrication after Approval	178 days	Wed 7/5/23	Fri 12/29/23																												
7	Site Construction	244 days	Mon 8/28/23	Fri 8/2/24																												
8	Prep Site Fence, Erosion Control, Temp Driveway, ect	30 days	Mon 8/28/23	Fri 10/6/23																												
9	Install Piping	10 days	Mon 10/9/23	Fri 10/20/23																												
10	Prep for Ringwall	5 days	Mon 10/23/23	Fri 10/27/23																												
11	Backfill After Ringwall is Placed	5 days	Mon 11/6/23	Fri 11/10/23																												
12	Backfill after Floor is Placed	15 days	Mon 5/6/24	Fri 5/24/24																												
13	Site Restoration	10 days	Mon 7/22/24	Fri 8/2/24																												
14	Foundation (Form Work, Rebar and Concrete)	134 days	Mon 10/30/23	Fri 5/3/24																												
15	Ringwall	5 days	Mon 10/30/23	Fri 11/3/23																												
16	Floor and Starter Ring	15 days	Mon 4/15/24	Fri 5/3/24																												
17	Tank Construction	169 days	Tue 1/2/24	Fri 8/23/24																												
18	Tank and Dome Delivery	3 days	Tue 1/2/24	Thu 1/4/24																												
19	Build Tank	40 days	Mon 5/27/24	Fri 7/19/24																												
20	Sealant Cure-Temp Dependent (14 Days @50 degrees F)	14 days	Sat 7/20/24	Fri 8/2/24																												
21	Tank Fill	7 days	Sat 8/3/24	Fri 8/9/24																												
22	Hydrostatic & Bacteria Testing & Return	10 days	Mon 8/12/24	Fri 8/23/24																												





Date: Wed 8/2/23

Task  Progress  Summary  External Tasks  Deadline 
 Split  Milestone  Project Summary  External Milestone 

ID	Task Name	Duration	Start	Finish	January 2024							February 2024							March 2024							April 2024						
					Dec 24	Dec 25	Dec 26	Dec 27	Dec 28	Dec 29	Dec 30	Dec 31	Jan 7	Jan 14	Jan 21	Jan 28	Feb 4	Feb 11	Feb 18	Feb 25	Mar 3	Mar 10	Mar 17	Mar 24	Mar 31	Apr 7						
1	General	227 days	Wed 5/17/23	Fri 12/29/23	[Summary bar]																											
2	Process Tank Submittal and Shop Drawings	23 days	Wed 5/17/23	Fri 6/16/23	[Task bar]																											
3	Review/Approve Tank Submittals	10 days	Mon 6/19/23	Fri 6/30/23	[Task bar]																											
4	Process House Drawings and Additional Submittals	24 days	Mon 7/3/23	Fri 8/4/23	[Task bar]																											
5	Review/Approve Tank Shop Drawings	10 days	Mon 8/7/23	Fri 8/18/23	[Task bar]																											
6	Tank & Dome Fabrication after Approval	178 days	Wed 7/5/23	Fri 12/29/23	[Task bar]																											
7	Site Construction	244 days	Mon 8/28/23	Fri 8/2/24	[Summary bar]																											
8	Prep Site Fence, Erosion Control, Temp Driveway, ect	30 days	Mon 8/28/23	Fri 10/6/23	[Task bar]																											
9	Install Piping	10 days	Mon 10/9/23	Fri 10/20/23	[Task bar]																											
10	Prep for Ringwall	5 days	Mon 10/23/23	Fri 10/27/23	[Task bar]																											
11	Backfill After Ringwall is Placed	5 days	Mon 11/6/23	Fri 11/10/23	[Task bar]																											
12	Backfill after Floor is Placed	15 days	Mon 5/6/24	Fri 5/24/24	[Task bar]																											
13	Site Restoration	10 days	Mon 7/22/24	Fri 8/2/24	[Task bar]																											
14	Foundation (Form Work, Rebar and Concrete)	134 days	Mon 10/30/23	Fri 5/3/24	[Summary bar]																											
15	Ringwall	5 days	Mon 10/30/23	Fri 11/3/23	[Task bar]																											
16	Floor and Starter Ring	15 days	Mon 4/15/24	Fri 5/3/24	[Task bar]																											
17	Tank Construction	169 days	Tue 1/2/24	Fri 8/23/24	[Summary bar]																											
18	Tank and Dome Delivery	3 days	Tue 1/2/24	Thu 1/4/24	[Task bar]																											
19	Build Tank	40 days	Mon 5/27/24	Fri 7/19/24	[Task bar]																											
20	Sealant Cure-Temp Dependent (14 Days @50 degrees F)	14 days	Sat 7/20/24	Fri 8/2/24	[Task bar]																											
21	Tank Fill	7 days	Sat 8/3/24	Fri 8/9/24	[Task bar]																											
22	Hydrostatic & Bacteria Testing & Return	10 days	Mon 8/12/24	Fri 8/23/24	[Task bar]																											

Date: Wed 8/2/23

Task  Progress  Summary  External Tasks  Deadline  

Split  Milestone  Project Summary  External Milestone 

ID	Task Name	Duration	Start	Finish	May 2024							June 2024							July 2024																						
					Apr 14	Apr 21	Apr 28	May 5	May 12	May 19	May 26	Jun 2	Jun 9	Jun 16	Jun 23	Jun 30	Jul 7	Jul 14	Jul 21	Jul 28																					
					T	F	S	T	F	S	T	F	S	T	F	S	T	F	S	T	F	S	T	F	S	T	F	S	T	F	S	T	F	S	T	F	S	T	F	S	T
1	General	227 days	Wed 5/17/23	Fri 12/29/23																																					
2	Process Tank Submittal and Shop Drawings	23 days	Wed 5/17/23	Fri 6/16/23																																					
3	Review/Approve Tank Submittals	10 days	Mon 6/19/23	Fri 6/30/23																																					
4	Process House Drawings and Additional Submittals	24 days	Mon 7/3/23	Fri 8/4/23																																					
5	Review/Approve Tank Shop Drawings	10 days	Mon 8/7/23	Fri 8/18/23																																					
6	Tank & Dome Fabrication after Approval	178 days	Wed 7/5/23	Fri 12/29/23																																					
7	Site Construction	244 days	Mon 8/28/23	Fri 8/2/24																																					
8	Prep Site Fence, Erosion Control, Temp Driveway, ect	30 days	Mon 8/28/23	Fri 10/6/23																																					
9	Install Piping	10 days	Mon 10/9/23	Fri 10/20/23																																					
10	Prep for Ringwall	5 days	Mon 10/23/23	Fri 10/27/23																																					
11	Backfill After Ringwall is Placed	5 days	Mon 11/6/23	Fri 11/10/23																																					
12	Backfill after Floor is Placed	15 days	Mon 5/6/24	Fri 5/24/24	Backfill after Floor is Placed																																				
13	Site Restoration	10 days	Mon 7/22/24	Fri 8/2/24																											Site Restoration										
14	Foundation (Form Work, Rebar and Concrete)	134 days	Mon 10/30/23	Fri 5/3/24	Foundation (Form Work, Rebar and Concrete)																																				
15	Ringwall	5 days	Mon 10/30/23	Fri 11/3/23																																					
16	Floor and Starter Ring	15 days	Mon 4/15/24	Fri 5/3/24	Starter Ring																																				
17	Tank Construction	169 days	Tue 1/2/24	Fri 8/23/24																																					
18	Tank and Dome Delivery	3 days	Tue 1/2/24	Thu 1/4/24																																					
19	Build Tank	40 days	Mon 5/27/24	Fri 7/19/24																										Build Tank											
20	Sealant Cure-Temp Dependent (14 Days @50 degrees F)	14 days	Sat 7/20/24	Fri 8/2/24																														Sealant Cure-Temp Dependent (14 Days @50 degrees F)							
21	Tank Fill	7 days	Sat 8/3/24	Fri 8/9/24																																T					
22	Hydrostatic & Bacteria Testing & Return	10 days	Mon 8/12/24	Fri 8/23/24																																Hydrostati					

Date: Wed 8/2/23

Task Progress Summary External Tasks Deadline ⬇️
Split Milestone ◆ Project Summary External Milestone ◆